(

COMPLETION REPORT

1. Name of Work :**Improvements & asphalting of old CMC Office Back Side Area 1st, 2nd and 3rd Cross Roads in Dasarahalli Ward No.15**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/720/13-14 Dated 19/2/14

3. Head of Account which is chargeable : P. Code No. 2434

4. Work Order No. & Dt : BR/DD/WO/ 114-15 Dated 25/6/14

5. Name of Contractor : KRIDL

6a. Time Stipulated for completion of work :

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. ....848/13-14.....

8. Check Measurement of the Asst. : M.B. No. .....
Page No. ...S.I.To.54. ...

Asst. Exe. Eng / Exe. Eng :
Page No. .....

9. Name of the office/official :
incharge of the work :

10. a) Asst. Engineer

b) Asst. Exe. Engineer

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
19.99	19,80,532/	—	673/-

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike